

FIBER OPTICS OPPORTUNITIES INITIATIVE STATUS UPDATE

Office of Public-Private Partnerships

Objectives for Fiber Optics Opportunities Initiative

- Execute a strategy that meets Virginia Governor's and Legislative leadership's telecommunications objectives, including all underserved and rural areas, for broadband.
- Exploit easy win opportunities that benefit and/or prepare Virginia's transportation infrastructure, operations, Commonwealth and business functions by leveraging fiber (current and future expanded) capability.



Quick Overview

PILOTS

Phase 1

- -Needs Identification
- -Market Assessment
- -Delivery Options (initial)

Timeframe: June 2018

Phase 2

-Detailed Analysis-Attractive Delivery Options-Other items as identified

Timeframe: TBD

Execute!

Q: What are the exploitable opportunities leveraging existing and future connected VDOT fiber resources?

Q: What opportunities should we exploit and how; what are priorities?



ACTION and **Accomplishments**

April 2018

- ✓ Completed Phase 1 market assessment and valuation
- ✓ Completed review of initial data and provided feedback

May 2018

- ✓ Conducted interviews with broadband experts
- ✓ Met with Transatlantic Fiber Ring PM (next steps TBD)
- ✓ Brainstormed best approach to gather full gamut of CoVA needs with CIT
- ✓ Held strategy meeting with CIT for pending MOU
- Documented attractive pilot options with EY and CIT
- ✓ Retrieved community anchor data from CIT (2015)
- ✓ Consulted with OAG for phase 1 review
- √ Validated EY benchmark data
- ✓ Meeting with Commonwealth CIO
- ✓ Began base planning for phase 2 (glass half full ☺)



Action Plan (May-June)

Action Plan Overview:

Critical path is to consolidate information and produce a meaningful report by June 19th. The team is currently working to validate report data, estimate phase 2 budget needs, understand CoVA telecom specific needs, develop list of assumptions/risks/constraints/lessons learned, identify phase 2 stakeholders and required interaction models, define and execute attractive pilot options, and integrate CIT to assist more with Commonwealth perspectives.

Details:

- Overlay commonwealth localities data over existing maps in progress
- Consolidate all information into final report June 7
- Joint review of draft report June 12
- CTB subcommittee meeting June 19/20



Phase 1 Stakeholders

- 1. CTB Oversight
- 2. VDOT P3 Program management
- 3. VDOT Operations VDOT needs
- 4. Kimley-Horn Communications Master Plan update
- 5. Ernst & Young Valuation and assessment
- 6. VITA CoVA telecom needs
- 7. VDOT Tech Strategic Planning Tech strategy
- 8. Dept. of Technology (Arlington) Lessons learned
- 9. Office of Attorney General Policy and legislative guidance
- 10. Center for Innovative Technology (CIT) Additional CoVA guidance
- 11. Broadband experts Subject matter expert guidance



Questions





Appendix



Phase 1 – Identify Opportunities (for existing and future connected fiber)

Phase 1 = Needs identification, market assessment, delivery options (high level), and recommendations.

(Are there opportunities? What is the estimated value of those opportunities? and How can VDOT exploit?)




Note: plan is to expand stakeholder base in phase 2 (DRPT, VA Commerce & Trade, LAD, etc.)



Phase 1 Timeline

- 1. Need Identification (VDOT and CoVA needs assessments)
 - ✓ VDOT Needs (update Communications Master Plan lead by Operations Division)
 - Commonwealth Needs Identification
- 2. Valuation (commercial value assessment)
 - Assess option value within VDOT as well as across the commonwealth based on demand, commercial need and opportunities of ROW
- 3. Potential Delivery Options (discussion on pros and cons)
 - Resource Sharing
 - P3
- 4. Recommendations
 - Next steps for project development/procurement
 - Stakeholder outreach and process





MS Project Details

	Task Name	Duration	Start	Finish
0%	Fiber Optics Opportunities Initiative			
82%	Identification/Pre-Screening	86 days	Mon 2/19/18	Tue 6/19/18
100%	Task Order Development	17 days	Mon 2/19/18	Tue 3/13/18
100%	Define phase 1 scope	12 days	Mon 2/19/18	Tue 3/6/18
100%	Define phase 1 stakeholders	6 days	Wed 3/7/18	Wed 3/14/18
100%	Set up phase 1 meeting framework	3 days	Wed 3/7/18	Fri 3/9/18
100%	TO Approval	7 days	Thu 3/15/18	Fri 3/23/18
100%	MS: Phase 1 Kick Off	0 days	Wed 3/14/18	Wed 3/14/18
79%	Phase 1 - Identify Opportunities/Valuation	69 days	Wed 3/14/18	Tue 6/19/18
100%	Start Phase 1 Engagement	0 days	Wed 3/14/18	Wed 3/14/18
100%	Information Gathering Complete	13 days	Wed 3/14/18	Fri 3/30/18
100%	QA from EY	22 days	Wed 3/14/18	Thu 4/12/18
100%	Draft 1 Review	0 days	Thu 4/12/18	Thu 4/12/18
100%	Consolidated Review of Draft 1	0 days	Thu 4/19/18	Thu 4/19/18
0%	Benchmark data review	0 days	Wed 5/9/18	Wed 5/9/18
100%	OAG Review	0 days	Thu 4/26/18	Thu 4/26/18
100%	OAG feedback/report complete	20 days	Thu 4/26/18	Wed 5/23/18
0%	Meeting with CoVA CIO for CoVA needs	0 days	Tue 5/8/18	Tue 5/8/18
0%	CoVA needs identified	0 days	Tue 5/8/18	Tue 5/8/18
100%	VDOT needs identified	0 days	Mon 4/2/18	Mon 4/2/18
100%	Lessons Learned from Arlington County	0 days	Thu 4/26/18	Thu 4/26/18
100%	Collect guidance from Broadband Expert Jimmy Carr (All Points Broadband) Meeting #1	0 days	Thu 4/26/18	Thu 4/26/18
0%	Collect guidance from Broadband Expert Jimmy Carr (All Points Broadband) Meeting #2	0 days	Wed 5/9/18	Wed 5/9/18
100%	Meeting with CIT to discuss Fiber Pilots	1 day	Thu 4/26/18	Thu 4/26/18
0%	CIT fiber map included in assessment	7 days	Fri 4/27/18	Mon 5/7/18
0%	Document all assumptions towards the study (discuss at 5/4 meeting)	8 days	Thu 4/26/18	Mon 5/7/18
0%	Final Draft Report Complete	0 days	Thu 6/7/18	Thu 6/7/18
0%	Consolidated Review of Final Draft	0 days	Tue 6/12/18	Tue 6/12/18
0%	Final Draft Report Review with Dep Commissioner	0 days	Thu 6/14/18	Thu 6/14/18
0%	CTB Subcommittee Meeting (EY and P3) 10am	0 days	Tue 6/19/18	Tue 6/19/18
52%	Phase 2 - Define Opportunities and Delivery Approach	19 days	Tue 4/17/18	Fri 5/11/18
45%	Develop high level scope and budget for phase 2	19 days	Tue 4/17/18	Fri 5/11/18
100%	Confirm value for Rt. 234	3 days	Thu 4/19/18	Mon 4/23/18
0%	Project Development - Not started			
0%	Project Procurement- Not started			
0%	Project Implementation- Not started			

