

#### Update on Major Rail and Transit Projects

Commonwealth Transportation Board

March 16, 2016



#### Amtrak Service Extension: Roanoke, VA









# Amtrak Service Extension to Roanoke, VA

- Return of passenger service to Roanoke, which ceased in 1979
- \$95M in rail capacity improvement projects:
  - Signal upgrades
  - Platform construction: Roanoke and Lynchburg
  - Tunnel clearances; double track segments
- Will provide service from Roanoke to D.C.

# Amtrak Extension to Roanoke – Project Status

- Downtown platform location
  - High-level to provide for level boarding, complies with ADA and new FRA requirement(s) adopted in 2012
  - Accommodates museum excursion trains (steam engines)
- Servicing facility moved south to Albemarle St.
- Project is in final design phase

# Amtrak Extension to Roanoke – Looking Ahead

- Completion of final design Spring 2016
- Procurement for construction Summer 2016
- Revenue operations expected to start late Summer 2017

#### **I-95 Corridor Improvements**





# I-95 Corridor Improvements

- Infrastructure improvements to relieve existing bottlenecks
  - Acca Yard Reconfiguration
  - Reams to Carson Double Track
  - Crossovers between Richmond and Petersburg
- Improve network fluidity for existing passenger and freight services and secure new train slots

# I-95 Corridor Improvements – Project Status

- Permitting Complete for Acca Yard Winter 2015
  - Allows for Trains 2 and 3 to Norfolk in 4<sup>th</sup> Q 2018
  - Allows for new Lynchburg train slot
- Construction completion in 2018

# Virginia Beach Light Rail Extension Project



### Virginia Beach LRT Extension

- 3.4 mile extension of the TIDE from Newtown Road to Town Center
  - 3 new stations
  - 4 new light rail vehicles (LRVs)
- Total estimated cost is \$310M
  - \$155M of State funding;
  - No Federal funds
- Design-Build (DB) project delivery method to be managed by the City of Virginia Beach
- A shared use path adjacent to the project using local funds

#### VB LRT Extension: Project Status

- Currently at 15% design
- NEPA suspended in 2015; no Federal funds
- A Memorandum of Understanding (MOU) between HRT, the Commonwealth and the City of Virginia Beach is being developed
- The American Public Transportation Association Peer Review is underway
- DRPT oversight contractor finalist selected

### VB LRT Extension: Looking Ahead

- Best and final offers for LRVs March 2016
- City Council vote on MOU and Binding Agreement for Vehicle Payments April 2016
- 30% design and updated cost estimate Oct. 2016
- Possible public referendum Nov. 2016
- DRPT City Grant Agreement Nov. 2016
- City Council approval DB Agreement May 2017
- DB Implementation Phase July 2017 July 2019
- Revenue operations Dec. 2019

