

**Commonwealth of Virginia**  
**Charlie Kilpatrick, PE,**  
**Chief Deputy Commissioner**  
**Virginia Department of Transportation**

## **Route 58 – Phase 3**

## **Project Briefing**


**December 7, 2011**



## **Route 58 - Phase 3 Project Summary**

- **Execute Comprehensive Agreement** **December 2003**
  - **Branch Highways, Inc**
- **Phase 1 - Notice to Proceed** **December 2003**
  - **Meadows Of Dan Section**
  - **Construction Completed** **June 2005**
- **Phase 2 – Notice To Proceed** **October 2007**
  - **Hillsville Bypass**
  - **Open to Traffic** **August 2011**
- **Phase 3 – Notice to Proceed** **December 2011**
  - **Tri-County & Laurel Fork Sections**

# Route 58 – Phase 3 Project Location



## **Route 58 - Phase 3 Project Summary**

- **Contractor: Branch Highways, Inc**
- **Project Sections**
  - **Tri-County Section – 3.2 Miles**
  - **Laurel Fork – 5.0 miles**
- **Scope of Work –**
  - **Fixed Price, Fixed Date Design-Build Contract**
  - **8.2 Miles of 4-lane Divided Highway**
  - **Permitting & Wetland and Stream Mitigation**
  - **Right of Way Acquisition**

## **Route 58 - Phase 3 Project Summary**

- **Contract Price = \$119,750,000**
- **Project Schedule:**
  - **Notice To Proceed:** **December 15, 2011**
  - **Construction Completion** **December 2015**